

# Administration Building Reconstruction

| <b>Week</b>        | <b>Tentative Milestone</b>   |
|--------------------|--|
| July 22, 2018      | Generator Replacement and Relocation   |
| August 13, 2018    | Electrical Switchgear Bid Package Advertised   |
| August 20, 2018    | Ground Floor Abatement Bids Due  |
| August 27, 2018    | Electrical Switchgear Bids Due   |
| September 4, 2018  | Ground Floor UMC Renovation Estimate<br>Move Remaining Print Shop Equipment and Other Items From Ground Floor  |
| September 6, 2018  | Administration Building Scheduled Power Outage 6pm-10pm  |
| September 10, 2018 | Ground Floor Abatement Start (Mobilization and Nonhazardous Flooring Removal)<br>Move Remaining Print Shop Equipment and Other Items From Ground Floor |
| September 17, 2018 | Ground Floor Abatement<br>Move Remaining Print Shop Equipment and Other Items From Ground Floor  |
| October 1, 2018    | Ground Floor Abatement   |
| October 15, 2018   | Ground Floor Abatement Complete/Final Cleaning and Air Sampling  |
| December 3, 2018   | Electrical Switchgear Work Begins  |
| December 17, 2018  | Administration Building Scheduled Power Outage 6pm-10pm (M,T,&W)   |
| December 31, 2018  | Electrical Switchgear Work Complete<br>Disconnect Generator and Removal  |
| March 4, 2019      | Ground Floor UMC Achitectural RFP Development  |
| April-June 2019    | Ground Floor UMC Design  |
| July 2019          | Ground Floor UMC Renovation Bid Package  |
| August 5, 2019     | Ground Floor UMC Renovation Construction Begins  |
| November 15, 2019  | Ground Floor UMC Renovation Construction Complete  |