

Administration Building Reconstruction

Week	Tentative Milestone
July 22, 2018	Generator Replacement and Relocation
August 13, 2018	Electrical Switchgear Bid Package Advertised
August 20, 2018	Ground Floor Abatement Bids Due
August 27, 2018	Electrical Switchgear Bids Due
September 4, 2018	Ground Floor UMC Renovation Estimate Move Remaining Print Shop Equipment and Other Items From Ground Floor
September 6, 2018	Administration Building Scheduled Power Outage 6pm-10pm
September 10, 2018	Ground Floor Abatement Start (Mobilization and Nonhazardous Flooring Removal) Move Remaining Print Shop Equipment and Other Items From Ground Floor
September 17, 2018	Ground Floor Abatement Move Remaining Print Shop Equipment and Other Items From Ground Floor
October 1, 2018	Ground Floor Abatement
October 15, 2018	Ground Floor Abatement Complete/Final Cleaning and Air Sampling
December 3, 2018	Electrical Switchgear Work Begins
December 17, 2018	Administration Building Scheduled Power Outage 6pm-10pm (M,T,&W)
December 31, 2018	Electrical Switchgear Work Complete Disconnect Generator and Removal
March 4, 2019	Ground Floor UMC Architectural RFP Development
April-July 2019	Ground Floor UMC Design
August 6, 2019	Ground Floor UMC Renovation Bid Package
September 3, 2019	Ground Floor UMC Renovation Construction Begins
December 31, 2019	Ground Floor UMC Renovation Construction Complete
January 31, 2020	Ground Floor UMC Occupancy